

**Construction Service Schedule**

06-23-17

ID	Task Name	Duration	Start	Finish	Resource Names	May	Jun	Qtr 3, 2017 Jul
1								
2	PR108565 - G.S. - CAMP BUILDING CARD ACCESS	149 days	Wed 12/21/16	Tue 8/1/17	ELCT	[Gantt bar]		
3								
4								
5	<b>PR109048 Senior Sidewalk 2016</b>	<b>148 days</b>	<b>Mon 2/20/17</b>	<b>Mon 9/18/17</b>		[Gantt bar]		
6	PR109048 Senior Sidewalk 2016 Stencils	30 days	Mon 2/20/17	Mon 4/3/17	PAIN LABR	[Gantt bar]		
7	PR109048 Senior Sidewalk 2016 Sandblasting	35 days	Tue 8/1/17	Mon 9/18/17	PAIN CARP LABR	[Gantt bar]		
8								
9	PR106019 - EST - WATR REPAIR STORM DRAINS, West Side of BLDG.	88 days	Mon 2/27/17	Fri 6/30/17	PLUM CARP LABR PAIN ELCT	[Gantt bar] PLUM CARP LABR PAI		
10								
11	PR110786 - EST - WALKING/BIKING TRAILS SIGNAGE (NO TRESPASSING) *** ON HOLD	15 days	Mon 4/24/17	Fri 5/12/17	PAIN LABR	[Gantt bar] PAIN LABR		
12								
13	PR112272 - G.S. - KIMP 1ST FLOOR RENOVATIONS PHASE 1 GEN SUP start 5-8-17	63 days	Mon 5/8/17	Fri 8/4/17	Cons	[Gantt bar]		
14								
15	PR112273 - G.S. - HMGH – RELOCATE RESIDENTS / FURNITURE FOR RENOVATIONS summer 2017	45 days	Thu 5/11/17	Fri 7/14/17	Cons	[Gantt bar] Cons		
16								
17	PR109599 - EST - HOEC RM 112 FLOORING REMODEL	29 days	Mon 5/15/17	Fri 6/23/17	CARP PLUM VENDOR	[Gantt bar] CARP PLUM VENDOR		
18								
19	PR110909 - EST - BELL COMBINE CLASSROOMS 2267 AND 2268	58 days	Mon 5/15/17	Fri 8/4/17	CARP PAIN PLUM LABR ELCT	[Gantt bar]		
20								
21	<b>ECEN BASEMENT REPAIRS</b>	<b>28 days</b>	<b>Mon 5/15/17</b>	<b>Thu 6/22/17</b>		[Gantt bar]		
22	PR108804 - EST - ESPL VARIOUS WORK RMS B40,41,42,21,22,23 - WORKING ON AS AVAILABLE	28 days	Mon 5/15/17	Thu 6/22/17	CARP LABR ELCT PLUM	[Gantt bar] CARP LABR ELCT PLUM		
23	PR112341 - BUD - ESPL 1st FLOOR ELECTRICAL IMPROVEMENTS	28 days	Mon 5/15/17	Thu 6/22/17	ELCT	[Gantt bar] ELCT		
24								
25	PR112300 - EST - HPER 308 RECARPET & PAINT	29 days	Mon 5/22/17	Fri 6/30/17	CARP ELCT LABR PAIN	[Gantt bar] CARP ELCT LABR PAI		
26								
27	PR112510 - EST - RCED 103 REMOVE DIVIDING WALLS	16 days	Thu 5/25/17	Fri 6/16/17	CARP	[Gantt bar] CARP		
28								
29	PR113639 - EST - CAMPUS WIFI PHASE II	10 days	Mon 5/29/17	Fri 6/9/17	ELCT	[Gantt bar] ELCT		
30								
31	PR109369 - EST - ARKU 646 BULID TWO PERMANENT WALLS FOR OFFICE	19 days	Wed 5/31/17	Mon 6/26/17	CARP ELCT PAIN LABR HVAC	[Gantt bar] CARP ELCT PAIN LABR H		
32								
33	PR100897 - EST - STOS REPAIR WEST WALL (pending class schedule)	69 days	Mon 5/29/17	Fri 9/1/17	CARP LABR PAIN ELCT PLUM	[Gantt bar]		
34								
35	PR111006 - EST- BELL 2258 REMODEL ROOM TO OFFICE SPACE	10 days	Mon 6/5/17	Fri 6/16/17	CARP ELCT PLUM PAIN	[Gantt bar] CARP ELCT PLUM PAIN		
36								
37	<b>PR111531 - EST - GRAD - VARIOUS EXTERIOR WORK completed no later than August 10th</b>	<b>25 days</b>	<b>Thu 6/1/17</b>	<b>Thu 7/6/17</b>	<b>CARP LABR PAIN PLUM</b>	[Gantt bar]		
38	PR111531 - EST - GRAD - VARIOUS EXTERIOR WORK -- Handrail Fab and Paint	10 days	Thu 6/1/17	Wed 6/14/17	CARP PAIN PLUM	[Gantt bar] CARP PAIN PLUM		
39	PR111531 - EST - GRAD - VARIOUS EXTERIOR WORK -- PowerWash	10 days	Mon 6/12/17	Fri 6/23/17	LABR	[Gantt bar] LABR		
40	PR111531 - EST - GRAD - VARIOUS EXTERIOR WORK -- Caulking and resealing	5 days	Mon 6/26/17	Fri 6/30/17	CARP	[Gantt bar] CARP		
41								
42	PR111413 - EST - ADSB - RMS 118 AND 140 REMOVE WALLS	10 days	Mon 6/5/17	Fri 6/16/17	CARP ELCT LABR	[Gantt bar] CARP ELCT LABR		
43								
44	PR112082 - EST - GAPG RENUMBER THE SPACES	20 days	Mon 6/5/17	Fri 6/30/17	PAIN	[Gantt bar] PAIN		
45								
46	PR113867 -- FNAR AMPITHEATER BRICK WALL	5 days	Mon 6/5/17	Fri 6/9/17	LABR	[Gantt bar] LABR		
47								
48	<b>INSTALLATION OF LPR CAMERA'S IN PARKING DECK</b>	<b>29 days</b>	<b>Mon 6/12/17</b>	<b>Fri 7/21/17</b>	<b>ELCT PLUM PAIN</b>	[Gantt bar]		
49	PR113772 SDPG - INSTALLATION OF LPR CAMERA'S IN PARKING DECK	29 days	Mon 6/12/17	Fri 7/21/17	ELCT PLUM PAIN	[Gantt bar] ELCT I		
50	PR113773 GAPG - INSTALLATION OF LPR CAMERA'S IN PARKING DECK	29 days	Mon 6/12/17	Fri 7/21/17	ELCT PLUM PAIN	[Gantt bar] ELCT I		
51	PR113774 HAPG - INSTALLATION OF LPR CAMERA'S IN PARKING DECK	29 days	Mon 6/12/17	Fri 7/21/17	ELCT PLUM PAIN	[Gantt bar] ELCT I		
52	PR113775 MSPG - INSTALLATION OF LPR CAMERA'S IN PARKING DECK	29 days	Mon 6/12/17	Fri 7/21/17	ELCT PLUM PAIN	[Gantt bar] ELCT I		

**Construction Service Schedule**

06-23-17

ID	Task Name	Duration	Start	Finish	Resource Names	May	Jun	Qtr 3, 2017 Jul
53								
54	PR114326 - MEEG 227 DRAIN LINE	1 day	Mon 6/19/17	Mon 6/19/17	PLUM			<b>PLUM</b>
55								
56	PR114210 - REPAIR STEAM LINE SOUTH OF GREG	10 days	Mon 6/19/17	Fri 6/30/17	CARP LABR PLUM			<b>CARP LABR PLUM</b>
57								
58	<b>PR112513 - EST - WCOB 326 PAINT AND CARPET</b>	<b>22 days</b>	<b>Mon 6/19/17</b>	<b>Wed 7/19/17</b>	<b>CARP LABR PAIN</b>			
59	PR112513 - EST - WCOB 326 PAINT	3 days	Mon 6/19/17	Wed 6/21/17	PAIN			<b>PAIN</b>
60	PR112513 - EST - WCOB 326 CARPET	3 days	Mon 7/17/17	Wed 7/19/17	CARP			<b>CARP</b>
61								
62	PR114073 - BUD - FAMA - ELEC SHOP HVAC INSTALLATION	5 days	Mon 6/19/17	Fri 6/23/17	HVAC ELCT PLUM BSMC			<b>HVAC ELCT PLUM BSMC</b>
63	PR114074 - BUD - FAMA - PLUMB/HVAC SHOP HVAC INSTALLATION	5 days	Mon 6/19/17	Fri 6/23/17	HVAC ELCT PLUM BSMC			<b>HVAC ELCT PLUM BSMC</b>
64								
65	PR114350 - ENRC 3423 DUCT MODIFICATIONS	3 days	Mon 6/19/17	Wed 6/21/17	PLUM HVAC			<b>PLUM HVAC</b>
66								
67	PR109315 - EST - MAIN REPAIR TUCK POINTING N. WALL, S SIDE OF HORSE SHOE	8 days	Mon 6/26/17	Thu 7/6/17	CARP			<b>CARP</b>
68								
69	PR113838 - EST - PTSC 200 MOUNT TV AND INSTALL ELECTRICAL OUTLET	1 day	Tue 6/27/17	Tue 6/27/17	CARP ELCT			<b>CARP ELCT</b>
70								
71	PR111846 - PTSC INSTALL 4 YARD SIGNS (Todd Project?)	1 day	Fri 6/30/17	Fri 6/30/17	VENDOR			<b>VENDOR</b>
72								
73	PR112274 - G.S. - MCNL RELOCATE RESIDENTS / FURNITURE FOR DEMO 722 Maple	9 days	Mon 7/3/17	Fri 7/14/17	Cons ELCT PLUM LABR			<b>Cons ELCT</b>
74								
75	PR111536 - EST - BIOR RM 106 REPLACE WATER SOURCE HEAT PUMP	4 days	Wed 7/5/17	Mon 7/10/17	CARP PLUM HVAC			<b>CARP PLUM H</b>
76								
77	PR110968 - EST - MISC IT FIBER PHASE 2 BUILDING CONNECTIONS	60 days	Mon 7/10/17	Fri 9/29/17	ELCT			
78								
79	PR113009 - EST - ENRC 4828 INSTALL REHEAT COIL	5 days	Mon 7/10/17	Fri 7/14/17	CARP ELCT PLUM			<b>CARP ELCT</b>
80								
81	PR108926 - MAIN - EAST ENTRANCE WOOD FLOOR EVALUATE FOR REFINISHING (carp)	5 days	Mon 7/10/17	Fri 7/14/17	CARP PAIN			<b>CARP PAIN</b>
82								
83	PR113233 - EST - MISC 532 N LINDELL HOUSE RENOVATION W/ SINGLE MODE FIBER	15 days	Mon 7/10/17	Fri 7/28/17	ELCT LABR PAIN			<b>E</b>
84								
85	PR114017 - BUD - FERR 323 RENOVATIONS	5 days	Mon 7/10/17	Fri 7/14/17	CARP ELCT PAIN LABR			<b>CARP ELCT</b>
86								
87	PR114018 - BUD - SCEN 712 RENOVATION	5 days	Mon 7/10/17	Fri 7/14/17	CARP ELCT PAIN LABR			<b>CARP ELCT</b>
88								
89	PR114019 - BUD - SCEN 704 RENOVATIONS	5 days	Mon 7/10/17	Fri 7/14/17	CARP ELCT PLUM LABR PAIN			<b>CARP ELCT</b>
90								
91	<b>GRAD/HPER CLASSROOM WHITEBOARD &amp; UPGRADES</b>	<b>4 days</b>	<b>Mon 7/17/17</b>	<b>Thu 7/20/17</b>				
92	PR113149 - EST - HPER CLASSROOM WHITEBOARD & UPGRADES	4 days	Mon 7/17/17	Thu 7/20/17	CARP ELCT PAIN			<b>CARP E</b>
93	PR111999 - EST - GRAD CLASSROOM WHITEBOARD & UPGRADES	4 days	Mon 7/17/17	Thu 7/20/17	CARP ELCT PAIN			<b>CARP E</b>
94								
95								
96	<b>APPROVED -----Unscheduled Projects (not scheduled yet)</b>	<b>0 days</b>	<b>Fri 3/31/17</b>	<b>Fri 3/31/17</b>				
97	North Chiller Plant Sanitary Sewer Line				CARP LABR ELCT PLUM			
98	PR103430 - MAIN 416E AND 318E WATER DAMAGE (on hold, per Kevin S.)				PAIN			
99	Tunnel South of Maple Hill -- mid June 2017 NO PROJECT AT THIS TIME							
100	PR113508 - G.S. - OLD MAIN CHWP AIR/DIRT SEPARATOR PROJECT GEN SUP							
101	PR111266 - EST AGRI - RM 112 INSTALL DOOR INTO HALLWAY				CARP ELCT PLUM PAIN			
102	PR112279 - EST - HAPG 610 ELECTRICAL OUTLET & PROJECTOR MOUNT	4 days			CARP ELCT PAIN			