

Construction Service Schedule

09-15-17

ID	Task Name	Duration	Start	Finish	Resource Names	Aug	Sep	Qtr 4, 2017 Oct
1								
2	PR109048 Senior Sidewalk 2016	148 days	Mon 2/20/17	Mon 9/18/17		[Gantt bar from Aug to Oct]		
3	PR109048 Senior Sidewalk 2016 Stencils	30 days	Mon 2/20/17	Mon 4/3/17	PAIN LABR			
4	PR109048 Senior Sidewalk 2016 Sandblasting	35 days	Tue 9/5/17	Mon 10/23/17	PAIN CARP LABR		[Gantt bar in Sep]	PAIN
5								
6	PR108565 - G.S. - CAMP BUILDING CARD ACCESS	192 days	Wed 12/21/16	Fri 9/29/17	ELCT	[Gantt bar from Aug to Oct] ELCT		
7								
8	PR106019 - EST - WATR REPAIR STORM DRAINS, West Side of BLDG.	127 days	Mon 2/27/17	Fri 8/25/17	PLUM CARP LABR PAIN ELCT	[Gantt bar in Aug]	PLUM CARP LABR PAIN ELCT	
9								
10	INSTALLATION OF LPR CAMERA'S IN PARKING DECK	49 days	Mon 6/12/17	Fri 8/18/17	ELCT PLUM PAIN	[Gantt bar in Aug]		
11	PR113772 SDPG - INSTALLATION OF LPR CAMERA'S IN PARKING DECK	49 days	Mon 6/12/17	Fri 8/18/17	ELCT PLUM PAIN	[Gantt bar in Aug]	ELCT PLUM PAIN	
12	PR113773 GAPG - INSTALLATION OF LPR CAMERA'S IN PARKING DECK	49 days	Mon 6/12/17	Fri 8/18/17	ELCT PLUM PAIN	[Gantt bar in Aug]	ELCT PLUM PAIN	
13	PR113774 HAPG - INSTALLATION OF LPR CAMERA'S IN PARKING DECK	49 days	Mon 6/12/17	Fri 8/18/17	ELCT PLUM PAIN	[Gantt bar in Aug]	ELCT PLUM PAIN	
14	PR113775 MSPG - INSTALLATION OF LPR CAMERA'S IN PARKING DECK	49 days	Mon 6/12/17	Fri 8/18/17	ELCT PLUM PAIN	[Gantt bar in Aug]	ELCT PLUM PAIN	
15								
16	PR114073 - BUD - FAMA - ELEC SHOP HVAC INSTALLATION	35 days	Mon 7/10/17	Fri 8/25/17	HVAC ELCT PLUM BSMC	[Gantt bar in Aug]	HVAC ELCT PLUM BSMC	
17	PR114074 - BUD - FAMA - PLUMB/HVAC SHOP HVAC INSTALLATION	35 days	Mon 7/10/17	Fri 8/25/17	HVAC ELCT PLUM BSMC	[Gantt bar in Aug]	HVAC ELCT PLUM BSMC	
18								
19	PR111266 - EST AGRI - RM 112 INSTALL DOOR INTO HALLWAY	45 days	Mon 8/7/17	Fri 10/6/17	CARP ELCT PLUM PAIN	[Gantt bar from Aug to Oct]	CARP ELCT PLUM	
20								
21	PR115348 -EST - HUNT REPAINT 2ND FLOOR OFFICES	45 days	Mon 8/14/17	Fri 10/13/17	PAIN LABR	[Gantt bar from Aug to Oct]	PAIN LABR	
22								
23	PR115873 - ASUP 100, 108, 108A DEMO FLOOR FOR INSPECTION	28 days	Thu 8/17/17	Mon 9/25/17	LABR CARP	[Gantt bar in Aug]	LABR CARP	
24								
25	PR111846 - PTSC INSTALL 4 YARD SIGNS (Todd Project?)	38 days	Wed 8/23/17	Fri 10/13/17	VENDOR	[Gantt bar from Aug to Oct]	VENDOR	
26								
27	PR110968 - EST - MISC IT FIBER PHASE 2 BUILDING CONNECTIONS	60 days	Mon 8/28/17	Fri 11/17/17	ELCT	[Gantt bar from Aug to Oct]		
28								
29	PR116019 - FERR RM 224 RENOVATIONS/ SCEN 607 TABLE	15 days	Mon 8/28/17	Fri 9/15/17	CARP LABR PAIN ELCT	[Gantt bar in Aug]	CARP LABR PAIN ELCT	
30								
31	PR114977 - EST - COGT INSTALL RACK & RUN 5 DATA LINES TO STAGE AREA	20 days	Mon 8/28/17	Fri 9/22/17	ELCT	[Gantt bar in Aug]	ELCT	
32	PR114935 - EST - COGT RUN SINGLE MODE FIBER TO CHI OMEGA GREEK THEATER	20 days	Mon 8/28/17	Fri 9/22/17	ELCT	[Gantt bar in Aug]	ELCT	
33								
34	PR116914 - EST - ADMN 407B DEMO WALL AND PAINT	17 days	Thu 8/31/17	Fri 9/22/17	CARP LABR PAIN	[Gantt bar in Aug]	CARP LABR PAIN	
35								
36	PR116856 - G.S. - FERR CCTV INSTALLATION GENERAL SUPPORT.	15 days	Mon 9/4/17	Fri 9/22/17	ELCT	[Gantt bar in Aug]	ELCT	
37								
38	PR116981 - BUCH/GLAD INSPECT/CAMERA STORM SEWER LINES ON EAST SIDE	5 days	Mon 9/4/17	Fri 9/8/17	PLUM	[Gantt bar in Aug]	PLUM	
39								
40	PR113825 - EST - MUSC 201 FUSE/ BREAKERS IN OFFICE	4 days	Tue 9/5/17	Fri 9/8/17	ELCT	[Gantt bar in Aug]	ELCT	
41								
42	PR111536 - EST - BIOR RM 106 REPLACE WATER SOURCE HEAT PUMP	4 days	Tue 9/5/17	Fri 9/8/17	CARP PLUM HVAC	[Gantt bar in Aug]	CARP PLUM HVAC	
43								
44	PR116834 - EST- WATR INSTALL BRICK PAVERS	5 days	Wed 9/13/17	Tue 9/19/17	CARP LABR PLUM	[Gantt bar in Sep]	CARP LABR PLUM	
45								
46	PR115822 - EST - BELL INSTALL 4 PANIC BUTTONS	1 day	Mon 9/18/17	Mon 9/18/17	ELCT		[Gantt bar in Sep]	ELCT
47								
48	PR116312 - EST - ENRC 1004E INSTAL 2 PANIC BUTTONS	1 day	Mon 9/18/17	Mon 9/18/17	ELCT		[Gantt bar in Sep]	ELCT
49								
50	PR116142 - EST - ARKU 209/ SDPG 305 CAMERA AND PANIC BUTTONS	1 day	Mon 9/18/17	Mon 9/18/17	ELCT		[Gantt bar in Sep]	ELCT
51								
52	PR111530 - EST - WCOB - WATER HEATER REPLACEMENT	40 days	Mon 9/18/17	Fri 11/10/17	CARP ELCT PLUM LABR	[Gantt bar from Sep to Oct]		

Construction Service Schedule

09-15-17

ID	Task Name	Duration	Start	Finish	Resource Names	Qtr 4, 2017		
						Aug	Sep	Oct
53								
54	PR114822 - EST - KIMP 331 CHANGE OUT FORMICA ON COUNTER TOP.	2618 days	Mon 9/18/17	Wed 9/29/27	CARP			
55	PR114824 - EST - KIMP 339 CHANGE OUT FORMICA ON COUNTER TOP	10 days	Mon 9/18/17	Fri 9/29/17	CARP			
56								
57	PR116020 - EST - ADSB 248 RENOVATIONS - Women's Locker Room	20 days	Mon 9/18/17	Fri 10/13/17	CARP ELCT PAIN LABR PLUM			
58								
59	Weed eat/mow/clean up Natural Gas Station on Nettleship Street	1 day	Mon 9/18/17	Mon 9/18/17	LABR			
60								
61	PR117059 - EST - ADSB-151 (8 NEW DATA DROPS REQUIRED)	1 day	Tue 9/19/17	Tue 9/19/17	ELCT			
62								
63	PR115409 - EST - HUNT 144 KEYPAD FOR DOOR	1 day	Mon 9/25/17	Mon 9/25/17	CARP			
64								
65	PR116894 - FAMA 2017 UNITED WAY (thermometers and banners)	1 day	Mon 9/25/17	Mon 9/25/17	PAIN LABR			
66								
67	PR114721 - EST - STON REPLACE STAIRS	8 days	Mon 9/25/17	Wed 10/4/17	PLUM CARP			
68								
69	PR116277 - EST - ECEN 270 & 274 REFINISH WOOD	3 days	Mon 10/9/17	Wed 10/11/17	PAIN			
70								
71	PR114825 - EST - KIMP 331 REPLACE MAIN OFFICE DOOR 8/21 7-9 week lead time Per Felix Thom	3 days	Fri 12/1/17	Tue 12/5/17	CARP PAIN			
72								
73	PR113759 - EST - MAIN 3RD FLOOR CLASSROOM RENOVATIONS	20 days	Mon 12/18/17	Fri 1/12/18	CARP ELCT PAIN LABR			
74	PR115496 - EST - MAIN 4TH FLOOR CLASSROOM RENOVATIONS	20 days	Mon 12/18/17	Fri 1/12/18	CARP ELCT PAIN LABR			
75								
76	RCED CARPET - date set by client	21 days	Sun 1/15/17	Mon 2/13/17	CARP LABR			
77	PR112506 - EST - RCED REPLACE CARPET IN LOBBY & HALLWAY AREA	21 days	Mon 1/15/18	Sat 2/10/18	CARP LABR			
78	PR116030 - EST - RCED 103 REPLACE CARPET	21 days	Mon 1/15/18	Sat 2/10/18	CARP LABR			
79								
80	APPROVED -----Unscheduled Projects (not scheduled yet)	0 days	Fri 6/30/17	Fri 6/30/17				
81	North Chiller Plant Sanitary Sewer Line				CARP LABR ELCT PLUM			
82	PR103430 - MAIN 416E AND 318E WATER DAMAGE (on hold, per Kevin S.)				PAIN			
83	Tunnel South of Maple Hill -- mid June 2017 NO PROJECT AT THIS TIME							
84	PR110786 - EST - WALKING/BIKING TRAILS SIGNAGE (NO TRESPASSING) *** ON HOLD	15 days	Mon 4/24/17	Fri 5/12/17	PAIN LABR			
85	PR116662 - EST - WCOB 328L CUT IN DOOR	5 days			CARP LABR PAIN			
86	PR116478 - EST - ENRC 4828 PURHCASE & INSTALL LARGER REHEAT COIL				CARP ELCT PLUM			