

**Construction Service Schedule**

06-09-17

ID	Task Name	Duration	Start	Finish	Resource Names	Qtr 2, 2017		
						Apr	May	Jun
1								
2	PR108565 - G.S. - CAMP BUILDING CARD ACCESS	149 days	Wed 12/21/16	Tue 8/1/17	ELCT			
3								
4								
5	<b>PR109048 Senior Sidewalk 2016</b>	<b>148 days</b>	<b>Mon 2/20/17</b>	<b>Mon 9/18/17</b>				
6	PR109048 Senior Sidewalk 2016 Stencils	30 days	Mon 2/20/17	Mon 4/3/17	PAIN LABR			
7	PR109048 Senior Sidewalk 2016 Sandblasting	35 days	Tue 8/1/17	Mon 9/18/17	PAIN CARP LABR			
8								
9	PR106019 - EST - WATR REPAIR STORM DRAINS, West Side of BLDG.	73 days	Mon 2/27/17	Fri 6/9/17	PLUM CARP LABR PAIN ELCT			
10								
11	PR110294 - BUD - ARKU REPLACE SIDEWALK SOUTHEAST CORNER	63 days	Tue 2/28/17	Fri 5/26/17	CARP LABR CSAD/VENDOR			
12								
13	PR110552 - EST - CAMP - HOTZ DR FENCE/GATE	40 days	Mon 4/3/17	Fri 5/26/17	VENDOR			
14								
15	PR110786 - EST - WALKING/BIKING TRAILS SIGNAGE (NO TRESPASSING)	15 days	Mon 4/24/17	Fri 5/12/17	PAIN LABR			
16								
17	PR111059 - EST - RCED 126 HYDRATION STATIONS (4 each)	20 days	Mon 5/1/17	Fri 5/26/17	CARP ELCT PLUM PAIN			
18								
19	PR112272 - G.S. - KIMP 1ST FLOOR RENOVATIONS PHASE 1 GEN SUP start 5-8-17	5 days	Mon 5/8/17	Fri 5/12/17	Cons			
20								
21	PR112273 - G.S. - HMGH - RELOCATE RESIDENTS / FURNITURE FOR RENOVATIONS summer 2017	4 days	Thu 5/11/17	Tue 5/16/17	Cons			
22								
23	PR104631 - EST - MULN 214 OFFICE SPACE AND FURNITURE RENOVATION (PHASE 2)	30 days	Mon 5/15/17	Mon 6/26/17	ELCT CARP LABR			
24								
25	PR109599 - EST - HOEC RM 112 FLOORING REMODEL	19 days	Mon 5/15/17	Fri 6/9/17	CARP PLUM VENDOR			
26								
27	PR110909 - EST - BELL COMBINE CLASSROOMS 2267 AND 2268	53 days	Mon 5/15/17	Fri 7/28/17	CARP PAIN PLUM LABR ELCT			
28								
29	<b>ECEN BASEMENT REPAIRS</b>	<b>28 days</b>	<b>Mon 5/15/17</b>	<b>Thu 6/22/17</b>				
30	PR108804 - EST - ESPL VARIOUS WORK RMS B40,41,42,21,22,23 - WORKING ON AS AVAILABLE	28 days	Mon 5/15/17	Thu 6/22/17	CARP LABR ELCT PLUM			
31	PR112341 - BUD - ESPL 1st FLOOR ELECTRICAL IMPROVEMENTS	28 days	Mon 5/15/17	Thu 6/22/17	ELCT			
32								
33	PR112300 - EST - HPER 308P RECARPET & PAINT	10 days	Mon 5/22/17	Mon 6/5/17	CARP ELCT LABR PAIN			
34								
35	PR113104 - BUD - BELL/ENGR DICKSON CROSSWALK	10 days	Mon 5/22/17	Mon 6/5/17	ELCT CARP LABR			
36								
37	PR112510 - EST - RCED 103 REMOVE DIVIDING WALLS	5 days	Thu 5/25/17	Thu 6/1/17	CARP			
38								
39	PR113650 - GACS-CLEAN THE SIDEWALK BY WALMART	2 days	Thu 5/25/17	Fri 5/26/17	CARP			
40								
41	PR113528 - CLEAN UP ABANDONED CAMPS UA PROPERTY IN THE ARTP AREA	1 day	Tue 5/30/17	Tue 5/30/17	LABR			
42								
43	PR109369 - EST - ARKU 646 BULID TWO PERMANENT WALLS FOR OFFICE	19 days	Wed 5/31/17	Mon 6/26/17	CARP ELCT PAIN LABR HVAC			
44								
45	PR111006 - EST- BELL 2258 REMODEL ROOM TO OFFICE SPACE	15 days			CARP ELCT PLUM PAIN			
46								
47	PR113043 - EST - BIOR 132 R AND R BIOSAFETY CABINET	1 day	Fri 6/2/17	Fri 6/2/17	PLUM LABR			
48								
49	<b>PR111531 - EST - GRAD - VARIOUS EXTERIOR WORK completed no later than August 10th</b>	<b>25 days</b>	<b>Thu 6/1/17</b>	<b>Thu 7/6/17</b>	<b>CARP LABR PAIN PLUM</b>			
50	PR111531 - EST - GRAD - VARIOUS EXTERIOR WORK -- Handrail Fab and Paint	10 days	Thu 6/1/17	Wed 6/14/17	CARP PAIN PLUM			
51	PR111531 - EST - GRAD - VARIOUS EXTERIOR WORK -- PowerWash	10 days	Mon 6/12/17	Fri 6/23/17	LABR			
52	PR111531 - EST - GRAD - VARIOUS EXTERIOR WORK -- Caulking and resealing	5 days	Mon 6/26/17	Fri 6/30/17	CARP			

**Construction Service Schedule**

06-09-17

ID	Task Name	Duration	Start	Finish	Resource Names	Qtr 2, 2017		
						Apr	May	Jun
53								
54	PR111413 - EST - ADSB - RMS 118 AND 140 REMOVE WALLS	7 days	Mon 6/5/17	Tue 6/13/17	CARP ELCT LABR			
55								
56	PR112082 - EST - GAPG RENUMBER THE SPACES	15 days	Mon 6/5/17	Fri 6/23/17	PAIN			
57								
58	PR113867 -- FNAR AMPITHEATER BRICK WALL		Mon 6/5/17		LABR			
59								
60	PR109315 - EST - MAIN REPAIR TUCK POINTING N. WALL, S SIDE OF HORSE SHOE	10 days	Mon 6/12/17	Fri 6/23/17	CARP			
61								
62	PR113550 - EST - CHBC 109 ADD NETWORK DROP	1 day	Mon 6/12/17	Mon 6/12/17	ELCT			
63								
64	REPAIR STEAM LINE SOUTH OF GREG	10 days	Mon 6/19/17	Fri 6/30/17	CARP LABR PLUM			
65								
66	<b>PR112513 - EST - WCOB 326 PAINT AND CARPET</b>	<b>4 days</b>	<b>Mon 6/19/17</b>	<b>Thu 6/22/17</b>	<b>CARP LABR PAIN</b>			
67	PR112513 - EST - WCOB 326 PAINT	3 days	Mon 6/19/17	Wed 6/21/17	PAIN			
68								
69	PR114073 - BUD - FAMA - ELEC SHOP HVAC INSTALLATION	5 days	Mon 6/19/17	Fri 6/23/17	HVAC ELCT PLUM BSMC			
70	PR114074 - BUD - FAMA - PLUMB/HVAC SHOP HVAC INSTALLATION	5 days	Mon 6/19/17	Fri 6/23/17	HVAC ELCT PLUM BSMC			
71								
72	PR100897 - EST - STOS REPAIR WEST WALL (pending class schedule)	49 days	Sat 6/24/17	Thu 8/31/17	CARP LABR PAIN ELCT PLUM			
73								
74	PR113009 - EST - ENRC 4828 INSTALL REHEAT COIL	5 days	Mon 6/26/17	Fri 6/30/17	CARP ELCT PLUM			
75								
76	PR112274 – G.S. - MCNL RELOCATE RESIDENTS / FURNITURE FOR DEMO summer 2017		Mon 7/3/17		Cons			
77								
78	PR111536 - EST - BIOR RM 106 REPLACE WATER SOURCE HEAT PUMP	4 days	Wed 7/5/17	Mon 7/10/17	CARP PLUM HVAC			
79								
80	PR111846 - PTSC INSTALL 4 YARD SIGNS (Todd Project?)		Mon 7/10/17		VENDOR			
81								
82	PR114017 - BUD - FERR 323 RENOVATIONS	5 days	Mon 7/10/17	Fri 7/14/17	CARP ELCT PAIN LABR			
83	PR114018 - BUD - SCEN 712 RENOVATION	5 days	Mon 7/10/17	Fri 7/14/17	CARP ELCT PAIN LABR			
84	PR114019 - BUD - SCEN 704 RENOVATIONS	5 days	Mon 7/10/17	Fri 7/14/17	CARP ELCT PLUM LABR PAIN			
85								
86	<b>APPROVED -----Unscheduled Projects (not scheduled yet)</b>	<b>0 days</b>	<b>Fri 3/31/17</b>	<b>Fri 3/31/17</b>		<b>3/31</b>		
87	North Chiller Plant Sanitary Sewer Line	0 days	Fri 3/31/17	Fri 3/31/17	CARP LABR ELCT PLUM	<b>3/31</b>		
88	PR103430 - MAIN 416E AND 318E WATER DAMAGE (on hold, per Kevin S.)	0 days	Fri 3/31/17	Fri 3/31/17	PAIN	<b>3/31</b>		
89	PR108926 - MAIN - EAST ENTRANCE WOOD FLOOR EVALUATE FOR REFINISHING (carp)	5 days			CARP			
90								
91	Tunnel South of Maple Hill -- mid June 2017 NO PROJECT AT THIS TIME		Mon 6/12/17					
92	PR113508 - G.S. - OLD MAIN CHWP AIR/DIRT SEPARATOR PROJECT GEN SUP							
93	PR111266 - EST AGRI - RM 112 INSTALL DOOR INTO HALLWAY				CARP ELCT PLUM PAIN			
94								
95	PR113772 SDPG - INSTALLATION OF LPR CAMERA'S IN PARKING DECK				ELCT PLUM PAIN			
96	PR113773 GAPG - INSTALLATION OF LPR CAMERA'S IN PARKING DECK				ELCT PLUM PAIN			
97	PR113774 HAPG - INSTALLATION OF LPR CAMERA'S IN PARKING DECK				ELCT PLUM PAIN			
98	PR113775 MSPG - INSTALLATION OF LPR CAMERA'S IN PARKING DECK				ELCT PLUM PAIN			
99	PR113639 - EST - CAMPUS WIFI PHASE II							
100	PR110968 - EST - MISC IT FIBER PHASE 2 BUILDING CONNECTIONS	90 days			ELCT			
101	PR113149 - EST - HPER CLASSROOM WHITEBOARD & UPGRADES							
102	PR111999 - EST - GRAD CLASSROOM WHITEBOARD & UPGRADES							
103	PR113233 - EST - MISC 532 N LINDELL HOUSE RENOVATION W/ SINGLE MODE FIBER	15 days	Mon 7/10/17	Fri 7/28/17	ELCT LABR PAIN			