

Construction Service Schedule

10-12-18

ID	Task Name	Duration	Start	Finish	Resource Names	, 2017		
						Nov	Dec	Jan
1								
2	PR108565 - G.S. - CAMP BUILDING CARD ACCESS	477 days	Wed 12/21/16	Fri 11/2/18	ELCT			
3								
4	ID# 33 -- PR110968 - EST - MISC IT FIBER PHASE 2 BUILDING CONNECTIONS	310 days	Mon 8/28/17	Fri 11/2/18	ELCT			
5								
6	id# 1845 - PR124247 - BUD - HUNT REPAINT DOOR JAMBS	120 days	Mon 5/7/18	Fri 10/19/18	PAIIN			
7								
8	HOLD HOLD (8/22/18)----- ID 15 - CROSSWALK REPAIRS	65 days	Mon 7/2/18	Fri 9/28/18	PAIN			
9								
10	ID 240 - PR119639 - EST - ADSB 100A REMODEL -- back on the schedule 6-12-18	90 days	Mon 7/9/18	Fri 11/9/18	CARP ELCT PAIN LABR PLUM			
11								
12	ID 1945 - PR123374 - EST - BIOR 110 REPLACE FUME HOOD	55 days	Mon 7/30/18	Fri 10/12/18	CARP ELCT PLUM LABR			
13								
14	ID# 55493 - EST - WATR 226 INSTALL DOORS ON CABINETS	40 days	Mon 8/27/18	Fri 10/19/18	CARP PAIN			
15								
16	ID# 48413 - EST - HAPG MCMILLON STUDIO RENOVATION	40 days	Mon 9/10/18	Fri 11/2/18	CARP LABR HVAC ELCT PLUM			
17								
18	id 40 --- PR116796 - EST - JBHT 122/124 ADD DSX/ON-GUARD FOB ACCESS	36 days	Fri 9/14/18	Fri 11/2/18	ELCT			
19								
20	id 218 --- PR115342 - EST - INSTALL CARD READERS VARIOUS LOCATIONS	36 days	Fri 9/14/18	Fri 11/2/18	CARP ELCT PAIN			
21								
22	ID# 56086 - EST - NODU & DUNS REPAIRS TO EXTERIOR (Parent) 13 N Duncan	35 days	Mon 9/17/18	Fri 11/2/18	CARP ELCT LABR PAIN			
23								
24	ID# 62007 - EST - WATR 305C & 305D R & R CARPET; PATCH AND PAINT (parent)	20 days	Mon 9/17/18	-16-18	CARP LABR PAIN			
25								
26	ID# 62085 - EST = KIMP 203 NETWORK DROP (parent)	14 days	Mon 9/17/18	Thu 10/4/18	ELCT			
27								
28	ID# 65111 - FPAC 111 & 214 Locksmith for Doors	1 day	Tue 9/25/18	Tue 9/25/18	CARP			
29								
30	ID 53358 - 2018 UNITED WAY BANNERS AND THERMOMETER	39 days	Tue 9/25/18	Fri 11/16/18	CARP LABR PAIN			
31								
32	ID# 62066 - EST - ARKU Garland Ave Underpass Signage (parent)	5 days	Fri 9/28/18	Fri 10/5/18	PAIN			
33								
34	ID# 65207 - SCUL INSTALL NEW ELECTRICAL PANEL IN SCULPTURE FACILITY	5 days	Mon 10/1/18	Fri 10/5/18	ELCT			
35								
36	ID# 55283 (PR119069) - EST NCHL RECAULK BRICK(parent) (when unit is shut down)	25 days	Mon 10/1/18	Fri 11/2/18				
37								
38	ID# 61738 POWER WASH Hawkins Terrace 2018/19 Football Season	38 days	Mon 10/1/18	Wed 11/21/18	LABR			
39								
40	ID# 65135 - WHITEBOARD INSTALLATION - VARIOUS LOCATIONS CHEM & DISC	2 days	Thu 10/4/18	Fri 10/5/18	CARP			
41								
42	ID# 65020 - EST - REPAIR HANDRAILS NEAR ARKU (PARENT)	5 days	Thu 10/4/18	Wed 10/10/18	PLUM			
43								
44	ID#67701 - POSC - RM L430 INSTALL DATA DROP	6 days	Fri 10/5/18	Fri 10/12/18	ELCT			
45								
46	ID# 64885 - EST - MAIN INSTALL HIGH RISE PUMPS (parent)	47 days	Wed 10/10/18	Thu 12/13/18	CARP ELCT LABR PLUM			
47								
48	ID # 50702 - HANG STAFF APPRECIATION BANNERS -- OCT 5TH	7 days	Fri 10/5/18	Mon 10/15/18				
49	ID # 50702 - REMOVE STAFF APPRECIATION BANNERS -- OCT 15TH	1 day	Mon 10/15/18	Mon 10/15/18				
50								
51	ID# 64688 - EST - WJWH 235 RENOVATIONS	15 days	Mon 10/15/18	Fri 11/2/18	CARP ELCT PLUM LABR PAIN			
52								

Construction Service Schedule

10-12-18

ID	Task Name	Duration	Start	Finish	Resource Names	, 2017		
						Nov	Dec	Jan
53	ID# 68158 - EST - ARKA 302C INSTALL DATA DROPS (PARENT)	4 days	Mon 10/15/18	Thu 10/18/18	ELCT			
54								
55	ID# 67662 - JEAN - RAISE AND REPAIR SIDEWALK WEST SIDE	5 days	Mon 10/15/18	Fri 10/19/18	CARP ELCT LABR			
56								
57	ID# 64858 Mullins Creek Signage (parent)	3 days	Tue 10/16/18	Thu 10/18/18	LABR PAIN			
58	ID# 64859 - Trail of Tears signage (Parent)	3 days	Tue 10/16/18	Thu 10/18/18	LABR PAIN			
59								
60	ID# 68188 - EST – ECHP 128 INSTALL DATA DROPS (PARENT)	3 days	Fri 10/19/18	Tue 10/23/18	ELCT			
61								
62	ID# 57651 - EST - ADSB STAIR TREAD (parent)	6 days	Mon 10/22/18	Mon 10/29/18	CARP			
63								
64	ID 238 - PR118622 - EST - CAMP INSTALL 58 BANNER BRACKETS ON LIGHT POSTS.	10 days	Mon 10/22/18	Fri 11/2/18	CARP			
65								
66	ID# 50461 - EST - MUSC REPLACE BROKEN CONCRETE ON NORTH SIDE OF MUSIC BUILDING	8 days	Mon 10/22/18	Wed 10/31/18	CARP LABR			
67								
68	ID# 67639 - FAMA - INSTALL WINDOW RM B119	5 days	Mon 10/22/18	Fri 10/26/18	CARP ELCT PLUM PAIN			
69								
70	ID# 67652 - FAMA - INSTALL WINDOW RM A108	5 days	Mon 10/22/18	Fri 10/26/18	CARP ELCT PLUM PAIN			
71								
72	ID# 68193 - EST - PWHC 280 INSTALL DATA DROP (PARENT)	3 days	Wed 10/24/18	Fri 10/26/18	ELCT			
73								
74	ID# 68193 - EST - GRAD 150 INSTALL DATA DROP (PARENT)	3 days	Mon 10/29/18	Wed 10/31/18	ELCT			
75								
76	ID# 55361 - EST - ADMN INSTALL GENERATOR	10 days	Mon 11/5/18	Fri 11/16/18	ELCT PLUM LABR			
77								
78	ID#58407 - EST - GEAR 270 PATCH AND PAINT (parent)	3 days	Mon 11/5/18	Wed 11/7/18	PAIN			
79								
80	ID# 61922 - EST - HUNT REPLACE THE CARPET IN SILAS HUNT HALL	64 days	Mon 11/5/18	Thu 1/31/19	CARP LABR			
81								
82	ID 2031 - PR124417 -EST - HUNT PAINT (31) DOOR JAMBS IN FINANCIAL AID DEPT	15 days	Mon 11/12/18	Fri 11/30/18	PAIIN			
83								
84	ID# 61456 - EST - CHPN 327 INSTALL DOOR AND BUILD/INSTALL NEW FURNITURE(parent)	20 days	Mon 12/17/18	Fri 1/11/19	CARP ELCT PLUM LABR PAIN			
85								
86	APPROVED -----Unscheduled Projects (not scheduled yet)	0 days	Fri 6/15/18	Fri 6/15/18				
87	North Chiller Plant Sanitary Sewer Line				CARP LABR ELCT PLUM			
88	Tunnel South of Maple Hill -- mid June 2017 NO PROJECT AT THIS TIME							
89	PR114721 - EST - STON REPAIR STAIRS				PLUM CARP			
90	ID# 62026 - TEST INSTALL CAMERAS OVER COMPUTERS (triple S)				VENDOR			
91	MULN 220H/220R INFILL DOOR				CARP PAIN			
92								
93	HOLD HOLD ----- PR121452 - G.S. - ECEN PRYOR CENTER BASEMENT RENOVATIONS GEN SUP	3 days	Wed 1/31/18	Fri 2/2/18	LABR			
94								
95	ID# 65029 - G.S. - WATR FIRE ALARM UPGRADE				ELCT			
96	ID# 36363 - G.S. - POSC FIRE ALARM UPGRADE				ELCT			
97								
98	ID# 57852 - POSC - RM L216 INSTALL WATER LINES				PLUM			