

**Construction Service Schedule**

11-17-17

ID	Task Name	Duration	Start	Finish	Resource Names	Qtr 4, 2017 Oct	Nov	Dec	Qtr 1, 2018 Jan	
1										
2	PR108565 - G.S. - CAMP BUILDING CARD ACCESS	251 days	Wed 12/21/16	Thu 12/21/17	ELCT	█ ELCT				
3										
4	PR111846 - PTSC INSTALL 4 YARD SIGNS (Todd Project?)	83 days	Wed 8/23/17	Fri 12/15/17	VENDOR	█ VENDOR				
5										
6	PR110968 - EST - MISC IT FIBER PHASE 2 BUILDING CONNECTIONS	84 days	Mon 8/28/17	Thu 12/21/17	ELCT	█ ELCT				
7										
8	PR114977 - EST - COGT INSTALL RACK & RUN 5 DATA LINES TO STAGE AREA	84 days	Mon 8/28/17	Thu 12/21/17	ELCT	█ ELCT				
9	PR114935 - EST - COGT RUN SINGLE MODE FIBER TO CHI OMEGA GREEK THEATER	84 days	Mon 8/28/17	Thu 12/21/17	ELCT	█ ELCT				
10										
11	PR115348 - EST - HUNT REPAINT 2ND FLOOR OFFICES	40 days	Mon 10/9/17	Fri 12/1/17	PAIN LABR	█ PAIN LABR				
12										
13	PR114825 - EST - KIMP 331 REPLACE MAIN OFFICE DOOR	41 days	Fri 10/13/17	Fri 12/8/17	CARP PAIN	█ CARP PAIN				
14										
15	PR118000 - EST - POSC L-215 INSTLL PWR CORD/BALANCE AIR PRESSURE	23 days	Wed 10/18/17	Fri 11/17/17	ELCT BSMC	█ ELCT BSMC				
16										
17	PR118335 - EST - LINDELL HOUSE PAINT 2ND FLOOR	17 days	Tue 10/31/17	Wed 11/22/17	CARP ELCT PLUM LABR PAIN	█ CARP ELCT PLUM LABR PAIN				
18										
19	PR119090 - EST - MLKB 105 INSTALL WATER TABLE	9 days	Tue 11/7/17	Fri 11/17/17	PLUM LABR	█ PLUM LABR				
20										
21	PR118767 - EST - WAAX 218 UPDATE OUTLETS FOR UPS	1 day	Tue 11/14/17	Tue 11/14/17	ELCT	█ ELCT				
22										
23	PR115064 - EST - MUSC INSTALL GLASS FILL KIT FOR H2O COOLER 2ND FLOOR	6 days	Wed 11/15/17	Wed 11/22/17	PLUM	█ PLUM				
24										
25	PR116454 - HPER - LEAK UNDER POOL COMING FROM HEATING PIPE	3 days	Wed 11/15/17	Fri 11/17/17	PLUM LABR	█ PLUM LABR				
26										
27	PR116208 - EST - MAIN 205 POWER TO COMPUTER LAB FURNITURE	1 day	Wed 11/22/17	Wed 11/22/17	ELCT	█ ELCT				
28										
29	PR117397 - EST - GEAR MAKE 3 BULLETIN BOARDS 42 X 33.5	3 days	Mon 11/27/17	Wed 11/29/17	CARP PAIN	█ CARP PAIN				
30										
31	PR118645 - EST - LEFR REPLACE WATER FOUNTAINS W/ REFILL STATIONS	2 days	Wed 11/29/17	Thu 11/30/17		█				
32										
33	PR119218 - EST - WCOB REPAIR HANDRAIL	10 days	Thu 11/30/17	Wed 12/13/17	CARP PLUM PAIN	█ CARP PLUM PAIN				
34										
35	PR116983 - EST - WCOB 106 SUITE RENOVATE ROOM	14 days	Mon 12/4/17	Thu 12/21/17	CARP LABR PAIN	█ CARP LABR PAIN				
36										
37	PR117320 - WJWH RM 114 ADD POWER TO CENTER OF ROOM -- Not thru wies	5 days	Mon 12/18/17	Fri 12/22/17	ELCT	█ ELCT				
38										
39	PR113759 - EST - MAIN 3RD FLOOR CLASSROOM RENOVATIONS	20 days	Mon 12/18/17	Fri 1/12/18	CARP ELCT PAIN LABR	█ CARP ELCT PAIN LABR				
40	PR115496 - EST - MAIN 4TH FLOOR CLASSROOM RENOVATIONS	20 days	Mon 12/18/17	Fri 1/12/18	CARP ELCT PAIN LABR	█ CARP ELCT PAIN LABR				
41										
42	<b>RCED CARPET - date set by client</b>	<b>21 days</b>	<b>Mon 1/15/18</b>	<b>Mon 2/12/18</b>	<b>CARP LABR</b>	█				
43	PR112506 - EST - RCED REPLACE CARPET IN LOBBY & HALLWAY AREA	21 days	Mon 1/15/18	Sat 2/10/18	CARP LABR	█				
44	PR116030 - EST - RCED 103 REPLACE CARPET	21 days	Mon 1/15/18	Sat 2/10/18	CARP LABR	█				
45										
46	PR116662 - EST - WCOB 328L CUT IN DOOR	Hold per Warren til review. Maybe spring break	4 days	Tue 3/20/18	Fri 3/23/18	CARP LABR PAIN	█			
47										
48	<b>APPROVED -----Unscheduled Projects (not scheduled yet)</b>	<b>0 days</b>	<b>Fri 6/30/17</b>	<b>Fri 6/30/17</b>		█				
49	North Chiller Plant Sanitary Sewer Line				CARP LABR ELCT PLUM	█				
50	PR114721 - EST - STON REPAIR STAIRS	8 days	-	Wed 10/4/17	PLUM CARP	█ PLUM CARP				
51	Tunnel South of Maple Hill -- mid June 2017 NO PROJECT AT THIS TIME									
52	PR110786 - EST - WALKING/BIKING TRAILS SIGNAGE (NO TRESPASSING)	*** ON HOLD	15 days	Mon 4/24/17	Fri 5/12/17	PAIN LABR	█			

**Construction Service Schedule**  
11-17-17

ID	Task Name	Duration	Start	Finish	Resource Names	Qtr 4, 2017			Qtr 1, 2018
						Oct	Nov	Dec	Jan
53	PR118063 - EST - VARIOUS BUILDINGS (4 buildings) NURSING MOTHER SIGNAGE	2 days			PAIN				
54	PR113507 - EST - PHYS REPLACE ROOF ACCESS LADDER ----- ON HOLD	3 days			CAPR PAIN LABR				
55	HOLD HOLD ----- PR117930 - EST - RE-KEY ARKU A360 AND HUNT 106 AND 203				CARP				
56	PR110726 - EST - ECHP 247 DOOR CARD LOCKS -- Vender Triple S				ELCT				
57									
58	<b>INSTALLATION OF LPR CAMERA'S IN PARKING DECK ----- ON HOLD FOR NOW 10-10-17</b>	<b>138 days</b>	<b>Mon 6/12/17</b>	<b>Thu 12/21/17</b>	<b>ELCT PLUM PAIN</b>				
59	PR113772 SDPG - INSTALLATION OF LPR CAMERA'S IN PARKING DECK	138 days	Mon 6/12/17	Thu 12/21/17	ELCT PLUM PAIN				<b>ELCT PLUM PAIN</b>
60	PR113773 GAPG - INSTALLATION OF LPR CAMERA'S IN PARKING DECK	138 days	Mon 6/12/17	Thu 12/21/17	ELCT PLUM PAIN				<b>ELCT PLUM PAIN</b>
61	PR113774 HAPG - INSTALLATION OF LPR CAMERA'S IN PARKING DECK	138 days	Mon 6/12/17	Thu 12/21/17	ELCT PLUM PAIN				<b>ELCT PLUM PAIN</b>
62	PR113775 MSPG - INSTALLATION OF LPR CAMERA'S IN PARKING DECK	138 days	Mon 6/12/17	Thu 12/21/17	ELCT PLUM PAIN				<b>ELCT PLUM PAIN</b>